



Tower - S2

CURRENT STATUS AS OF MARCH 2019
18th floor slab casting is in progress &
block work is completed at 10th floor

CONSTRUCTION TARGET FOR THE MONTH OF APRIL' 2019

Completion of 21st floor slab
and block work till 14th floor.
Plaster work will start from 1st week of May.



Tower - T3

CURRENT STATUS AS OF MARCH 2019
4th floor slab completed.

CONSTRUCTION TARGET FOR THE MONTH OF APRIL' 2019
5th floor slab will be completed and block work will be
completed till 3rd floor.



Tower - S5

CURRENT STATUS AS OF MARCH 2019
2nd floor slab casting is in progress.

CONSTRUCTION TARGET FOR THE MONTH OF APRIL' 2019
3rd floor slab will be completed



Tower - T2

CURRENT STATUS AS OF MARCH 2019
5th floor slab is in progress.

CONSTRUCTION TARGET FOR THE MONTH OF APRIL' 2019
6th floor slab will be casted & block work will start.